# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | **Providing Cement Concrete roads at shettyhalli Gatepalya, in SSD in Ward No. 12,** |
| 2 | Sanctioned Estimate No. & Date | |
| 3 | Head of Account which is chargeable | P – 171 |
| 4 | Instrument Order NO. & Date | 278/ 6.12.12 |
| 5 | Name Of Contractor | **H.S. Shivakumar 301 9th 'D' Main Road, 2nd cross, Vijayanagara,Bangalore-560 040** |
| 6 a | Time Stipulated for Completion of work | 90 days |
| b | Delay in Exculpation of Work | 85 days |
| 7 | Measurement recorded in | 1677/10-11 |
| 8 | Check Measurement of the Asst | 1677/10-11 |
| 9 | Name of the office/official in charge of the work | AEE (Shettihally) |
| 10 | a) Asst. Eng/junior Eng | Ravi. N.K. |
| | b) Asst. Exe Engineer | Ravi.N.K Cincharagi |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| 1800000/- | 1870473/- | 70473=00 | — |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K.
ASSISTANT ENGINEER.

Ravi.N.K. 31/5/13.
ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.